

# California High-Speed Rail: Financial Reports Executive Summary

April 2021 Report (Data through February 28, 2021)

Accounts Payable Aging And Disputes Report (\$ in millions)	Prior Year Feb-20 Data	Prior Month Jan-21 Data	Current Month Feb-21 Data
Total Aged Invoices	\$0	\$0	\$0
Dispute Summary	\$4.3	\$76.2	\$76.0
Number of Invoices Paid	254	230	280
Value of Invoices Paid	\$61.5	\$91.2	\$99.5
Number of In-Process Invoices	132	178	215
Value of In-Process Invoices	\$96.7	\$64.5	\$31.9
Total Number of Invoices Paid and In-Process	386	408	495

- The Authority has not made a penalty payment in 49 months and did not have any aged invoices in the February reporting period.
- The Authority currently has a total of \$76M in disputed invoice. The \$177K decrease in total disputes from the prior month is primarily due to disputed invoice resolutions from WSP (\$237K).

**Note:** The total number of invoices paid and in-process will fluctuate depending on the progress of the project.

Cash Management Report (\$ in millions)	Prior Year Feb-20 Data	Prior Month Jan-21 Data	Current Month Feb-21 Data
Prop I A Bond Fund Ending Cash Balance	\$447.6	\$63.2	\$52.7
Cap and Trade Ending Cash Balance	\$2,386.6	\$1,766.4	\$1,669.1
Rail Property Management Fund Ending Cash Balance	\$8.7	\$10.2	\$10.3

- Prop IA Bond sales are conducted twice per year by the State Treasurer's Office (STO) in the spring and fall.
- Cap and Trade auctions occur four times per year (Aug, Nov, Feb, May) and are subject to administrative adjustments by the California Air Resources Board and the Department of Finance (e.g. fire fee, manufacturing tax exemption offsets, and foreign exchange rate adjustments).
- The Rail Property Management Fund receives revenues from leases/rents collected on property acquired but not yet delivered to the Design-Builders for construction. These funds are annually appropriated and used for the development, improvement and maintenance of the HSR system.
- In February, the Authority has an additional \$362.1M in commercial paper authority which was authorized in Fall 2019, Spring 2020, and Fall 2020; however, the proceeds will not be reflected in this report until the Authority submits a request for funds to STO and issuance is completed.

**Note:** The Authority is expected to receive \$161.7M from the Feb-20 Cap and Trade auction and \$148.1M from the Nov-20 auction. Proceeds from both auctions are not yet included in the Cap and Trade Cash Balance and will be reflected once the journal entry has been completed by State Controllers Office. The next Cap and Trade auction is scheduled for May 19, 2021.



Administrative Budget and Expenditures Report (\$ in millions)	Prior Year Feb-20 Data	Prior Month Jan-21 Data	Current Month Feb-21 Data
Budget (Fiscal Year)	\$58.3	\$73.0	\$73.0
Monthly Expenditures	\$3.7	\$4.0	\$4.0
YTD Expenditures	\$25.7	\$25.4	\$29.4
Percentage of Budget Expended YTD	44.2%	34.8%	40.2%
Percentage of Personal Services Budget Expended YTD	52.2%	40.2%	46.3%
Percentage of Operating Expenses and Equipment Expended YTD	21.2%	19.7%	23.2%
Percentage of Fiscal Year Completed	66.7%	58.3%	66.7%
Total Authorized Positions	271	356	356
Total Filled Positions	216	252	260
Vacant Positions	55	104	96
Vacancy Rate	20.3%	29.2%	27%


- On January 8, 2021, the Governor's released the FY2021-22 proposed budget, which includes an update to the current year budget (FY2020-21). In the update, the Authority's current year budget decreased by \$601K (from \$73.6M to \$73.0M) to account for changes in Salaries and Benefits and OE&E.
- At 66.7% of the Fiscal Year completed, \$29.4M or 40.2% of the Administrative Budget has been spent, resulting in a budget underutilization value of 26.5%. The budget underutilization is due to vacancies and low OE&E spending.
- As of February 28, 2021, the Authority's vacancy rate is 27%, primarily due to the addition of 85 new state positions. The Authority has reduced its vacancy rate by 10.1% (from 37.1% to 27%) since the beginning of the fiscal year.
- The Authority has filled 184 vacant positions (9 positions per month) since July 2019 when accounting for new hires, internal promotions, and transfers exclusively (no separations included).



### Form-to-Function Implementation: Consultant Staff and State Staff Comparison

	Positions	18/19	19/20	20/21	Form-To-Function Completion (Fully Staffed)
	Filled	185	227	260	356
State	Vacant	41	44	96	0
	<b>Total Authorized</b>	226	271	356	356
	FTEs Filled	345	321	293	270
RDP	Vacant	105	53	51	0
	<b>Total Authorized</b>	450	374	344	270

### State vs RDP Staff



#### **Notes:**

- In July 2020, the Authority received 85 new state positions as part of a cost-saving workload adjustment that will reduce the reliance on contracted resources, while increasing state oversight of critical functions (Form-to-Function). Overall authorized staff resources fell from 676 to 626.
- RDP position counts use Full-Time Equivalents (FTE's) and filled positions by fiscal year are monthly averages by FY from October 2018 through February 2021.
- State Staff positions filled by fiscal year are data for the months of June 2019, June 2020, and January 2021.



Capital Outlay Budget Summary (\$ in millions)	Prior Year Feb-20 Data	Prior Month Jan-21 Data	Current Month Feb-21 Data
Budget (Fiscal Year)	\$2,255.0	\$2,903.3	\$2,903.3
Monthly Expenditures	\$100.3	\$65.5	\$63.7
YTD Expenditures	\$939.8	\$721.5	\$785.2
Percentage of Budget Expended Year to Date	41.7%	24.9%	27%
Percentage of Fiscal Year Completed	66.7%	58.3%	66.7%

- At 66.7% of the fiscal year completed, YTD Capital Outlay expenditures are \$785.2M or 27% of the fiscal year budget. The underutilization of budget is
  detailed in the table below.
- Construction Package Monthly Expenditures totaled \$50.9M, which includes: CPI \$24M, CP2-3 \$17M, and CP4 \$9.9M.
- Design-Build (DB) Monthly Expenditures totaled \$30.5M, which includes: CPI \$10.7M, CP2-3 \$11.6M, and CP4 \$8.2M.
- As of February 28, 2021, the percentage of DB contract dollars expended to date for each Construction Package are as follows: CP1: 62.8%, CP2-3: 62.3%, and CP4: 65.9%.

Note: During the reporting month, payment was issued for CP4's December Invoice (DB), which included a \$11M Time Impact Analysis (TIA) payment.

**Capital Outlay Expenditure Breakout** 

Expenditure Category (\$ in millions)	FY Budget	FY Forecast	Monthly Expenditures	YTD Expenditures	% Spent (Budget)	% Spent (Forecast)
Percentage of Fiscal Year Complete: 66.7%	<u> </u>			·		
Construction	\$2,408.9	\$1,594.3	\$59.4	\$721.4	30%	45%
Design Build with TIA Payment*	\$1,312.6	\$891.5	\$30.5	\$477.3	36%	54%
Design Build Contracts w/o TIA Payment*	(\$1,312.6)	(\$891.5)	(\$30.5)	(\$466.3)	36%	52%
Time Impact Analysis (TIA) Payments**	n/a	n/a	n/a	(\$11.0)	1%	1%
Right-of-Way / Third Party	\$308.3	\$224.6	\$12.0	\$122.1	40%	54%
PCM / RDP / ETO / Legal	\$196.3	\$177.5	\$15.2	\$109.2	56%	62%
Environmental Mitigation / Resource Agency	\$42.2	\$10.0	\$1.7	\$5.4	13%	54%
Other Construction (SR 99, Stations, etc.)	\$70.6	\$8.2	\$0.0	\$7.4	11%	91%
Fiscal-Year Project Contingency	\$478.9	\$282.5	n/a	n/a	n/a	n/a
Fiscal-Year Project Contingency – Transferred Out*	(\$35.1)	n/a	n/a	n/a	(7%)	n/a
Project Development	\$145.1	\$74.5	\$4.3	\$35.8	25%	48%
<b>Bookend Projects (Local Assistance)</b>	\$349.4	\$141.8	\$0.0	\$27.9	8%	20%
TOTAL	\$2,903.3	\$1,810.6	\$63.7	\$785.2	27%	43%

<sup>\*</sup>Numbers in parenthesis are non-adds but included to provide additional detail. FY Project Contingency starting budget was \$514M.

<sup>\*\*</sup>Time Impact Analysis (TIA) payment includes a \$11M settlement for CP4 (December Invoice).



### **Total Project Expenditures**

Program Category	Expenditures to Date (\$ in millions)	Percentage of Total Expenditures		
Construction	\$6,138.6	75%		
Project Development	\$1,281.0	16%		
Local Assistance	\$406.3	5%		
Support Funding – Project Development	\$83.4	1%		
Support Funding – Construction	\$82.4	1%		
Administration	\$134.2	2%		
Total	\$8,125.9	100%		

### State Match to ARRA and State Match Liability

Fund Type (\$ in millions)	Total Match	FRA Approved Match to Date	Pending FRA Approval	Total Approved and Submitted to FRA	Remaining Match	Percentage Approved and Submitted Match to Date
State Funds	(A)	(B)	(C)	(D) = (B + C)	(A - D)	(D / A)
State Match to ARRA	\$2,499.5	\$1,590.6	\$908.9	\$2,499.5	\$0.0	100.0%

- The Authority has submitted the final invoices to complete the State Match to ARRA requirement.
- The State Match to ARRA and State Match Liability table above reflects FRA Approved Match to Date in the amount of \$1,590.6M and Pending FRA Approval in the amount of \$908.9M, Total Approved and Submitted to FRA in the amount of \$2,499.5M (100%) as of February 28, 2021.

**Note:** Local Match to ARRA has been consolidated into State Match to ARRA as state funds were used to complete both obligations.



Contracts and Expenditures Report (\$ in millions)	Prior Year Feb-20 Data	Prior Month Jan-21 Data	Current Month Feb-21 Data
Number of Contracts	191	204	198
Total Value of Contracts	\$7,489.7	\$8,435.5	\$8,390.7
Number of Purchase Orders	71	44	37
Total Value of Purchase Orders	\$1.1	\$0.9	\$1.4
Total Value Contracts and Purchase Orders	\$7,490.8	\$8,436.3	\$8,392.1
Small Business Utilization Rate	21.8%	21.5%	21.3%

- Contracts are predominately issued for a variety of services, such as design-build and environmental work, while purchase orders are generally used to acquire goods (i.e. office supplies).
- As of February 28, 2021, the Authority had 198 active contracts and 37 active purchase orders (PO's) with a total value of \$8.4B.
- Month-over-Month the value of contracts decreased \$44.8M, primarily due to the removal of several expired contracts.
- The Apr-21 report (Feb-21 data) reflects a Small Business Utilization Rate (SBU) of 21.3%. The current rate represents a 5.1% increase from the inception of SBU reporting in Feb-15 of 16.2%.
- The Authority anticipates SBU to increase as construction activity ramps up moving closer to the SBU goal of 30%, per the Small and Disadvantaged Business Enterprise Policy approved in Aug-12.
- As of February 28, 2021, there are 609 small businesses actively working on the high-speed rail project, including 192 DBEs and 67
  Certified DVBEs.



**Contingency Summary** (data is cumulative from the May 2019 Project Budget Update through February 28, 2021, \$ in millions)

Contingency Category	CP1 Total Alloc.	CP1 Cumul. Authorized	CP1 Balance	CP2-3 Total Alloc.	CP2-3 Cumul. Authorized	CP2-3 Balance	CP4 Total Alloc.	CP4 Cumul. Authorized	CP4 Balance	Other Total Alloc.	Other Cumul. Authorized	Other Balance	Total Alloc.	Total Cumul. Authorized	Total Balance
Project Contingency	\$1,237	\$886		\$1,085	\$826	\$259	\$340	\$219			\$0	\$0	\$2,662	\$1,931	\$731
Unallocated Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$426	\$6	\$420	\$426	\$6	\$420
Interim Use/Project Reserve	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$208	\$54	\$154	\$208	\$54	\$154
Other	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$297	\$16	\$280	\$297	\$16	\$280
Total	\$1,237	\$886	\$351	\$1,085	\$826	\$259	\$340	\$219	\$121	\$931	\$76	\$854	\$3,593	\$2,007	\$1,585

#### **Notes:**

#### **Contingency Summary Table (above):**

- Total Allocation (Total Alloc.) shown in the above table has not been updated for the approved 2020 Business Plan and reflects the initial contingency allocation set at the 2019 Baseline Budget.
- Contingency Category "Other" refers to Non-Design Build Central Valley Scope and Non-Central Valley Scope.
- Cumulative Authorized (Cumul. Authorized) is the total amount of individual contingency transfers \$25M and over that have received approval through the HSR governance process for which a change order/amendment has not been executed and all executed change orders/amendments involving the transfer of contingency.
- Balance is the remaining contingency balance after all HSR approved contingency transfers \$25M and over for which a change order/amendment has not been executed and all executed change orders/amendments involving the transfer of contingency.

#### **HSR** Governance Actions Table (right):

- All HSR approved contingency transfers \$25M and over approved during the monthly activity reported are detailed in the table to the right.
- Authorization totals include rounding adjustments.

#### **Table Code Legend**

Code	Item
Α	Scope Change
В	Cost Change
С	Unallocated
D	Other

### **HSR Governance Actions (Monthly Activity)**

February 2021 Activity

Category/Contract	Project Contract # Code (See legend)			Authorizations (\$ in millions)	Comments
Contingency Category: Proj	ect Contingend	;y			
Authorizations >25 million					None
Authorizations <25 million	CP 1, 2-3, 4	Various	A/B	\$11	Various Executed Change Orders
Monthly Subtotal				\$11	
Previously Approved Author	rizations			\$1,920	
Total Cumulative Authoriza	tions			\$1,931	
Contingency Category: Una	llocated Contin	gency			
Authorizations					None
Monthly Subtotal					
Previously Approved Author	rizations			\$6	
Total Cumulative Authoriza	tions			\$6	
Contingency Category: Inte	rim Use/Project	Reserve			
Authorizations					None
Monthly Subtotal					
Previously Approved Author	rizations			\$54	
Total Cumulative Authoriza	tions			\$54	
Contingency Category: Other	er				
Authorizations					None
Monthly Subtotal					
Previously Approved Author	rizations			\$16	
Total Cumulative Authoriza	tions			\$16	
Grand Total Cumulative Aut	horizations	\$2,007			

